

January 23, 2012

## New Garnett Elementary School Construction Project Report

### Site Progress

No site work has been completed since our last update.

### Building Progress (Area A-B-E)

With the exception of some trim and a small portion of the main entrance , all metal roofing is complete on A and C. The glazer has set the exterior door frames on C and the doorway to the courtyard in the commons. The window frame above the entry has been set and glass installed, with the exception of the vent windows, the glass is substantially complete on buildings A and C. The mason has completed all interior block work on A,B. and C and has been rubbing the walls and patching his work as block filler is scheduled to be installed in the next two weeks. Sheet rock has been installed on the walls of A and C and the taper has begun finishing work. The framers have begun installing ceiling drops in the Administration area and will proceed with this work in the corridors, library and commons area. Temporary heat has been turned on in A, B and C. All subcontractors are performing as directed by Nabholtz and the progress in these buildings is satisfactory.

### Building Progress (Area D-E-F)

The metal roof has been started on D and E and will continue as weather permits. D roofing is 50% complete and E is 25% complete. A good week of weather would let the roofer complete these buildings and begin on F. The masons have installed 99% of the exterior red brick on all of these wings and will begin installing the rest of the buff brick this week. With the exception of the vent windows all glass has been installed in D, E and F where brick has been completed. The masons have started interior block walls in D and E. Sheet rock is being hung in D wing along with duct and pipes being insulated. Duct work continues in the class rooms of E along with sprinkler piping and HVAC piping. All work in these areas is progressing per schedule. The HVAC units have arrived today and will be installed for all buildings this week.

To date Nabholtz continues to push the project schedule, quality and safety. The Subcontractors have continued to respond.

Tom L. Emerson Sr.

USD 365 Project Representative