

January 3, 2012

## New Garnett Elementary School Construction Project Report

### Site Progress

The force main underground piping off site has been completed and the City has installed the gas meter.

### Building Progress (Area A-B-C)

With the exception of the main entry the exterior brick for the south building is complete. The metal roof on C has been installed and the contractor is currently installing metal roofing on A along with fascia metal and gutter. The modified roofing on B and A is complete. All window frames for A and C are set and glazing for these areas will be complete this week except for the entry to A. The masons have the block walls for C bathrooms 95% complete and dry wall has started in the classrooms and corridor. All electrical and plumbing wall and above ceiling rough-in has been installed and inspected. Plumbing lines are being insulated and drywall is being hung in Area A. The sprinkler piping is being installed in A-B and C. The iron workers are bracing the interior block walls as they are topped out. Duct work is being hung in the main corridor of A and C. Temporary heat is scheduled to be turned on in the South building this week and finishes should begin toward the end of the month.

### Building Progress (Area D-E-F)

Exterior brick is being installed on D and E, modified roofing is being installed over the storm shelter and the framers are completing the exterior soffits on all areas. All interior wall framing for D, E and F has been installed and door frames installed in D and E. Electrical wall rough in is complete in D and ready for inspection. Area E electrical wall rough in has begun. Duct work is 90% complete in D and started in E and F. All roofs for these areas are dried in. As the mason completes his exterior brick, window frames and glass will follow in each wing. All frames have been measured and material ordered. Temporary heat will be ready to turn on in a few weeks.

To date Nabholtz continues to push the project schedule quality and safety. The Subcontractors have continued to responded.

Tom L. Emerson Sr.

USD 365 Project Representative